Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120017-0

CONSTRUCTION PROGRESS REPORT FOR MONTH OF August 195

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

Contractor:	All	otment No.: http://ocol	
Date of Commencement: 15 June 1	1953 Scl	neduled Completion Date: 12	Dec. 53
Authority for construction (idea	ACT	of instrument authorizing	work):
Authority for construction (idea	and 73 Annet	1023	•
PRC action DD/I - 195-53, Date	go T) where	metion of New Constitute	hailding.
Brief description of work invol	ved:	raceron at new operations.	
Auxiliary Building, Fences, et	tc.		
Percent completed in various br	anches of w	ork:	
• • • • • • • • • • • • • • • • • • •			
Excavation, grading peint	5%	Flooring	7/2
Concrete, cement work	24 %	Hardware	%
Structural steel& misc. ir	on 4 %	Painting, glazing	%
Masonry	96	Plumbing	50 %
Carpentry, millwork, Toil.p	art.4 %	Heating, ventilating	10 %
Roofing, waterproofing	%	Electrical	10 %
Sheet metal	96	Electric fixtures	/ / /
Lath, plaster, acoustic	76	Approach work Other, Prelim., fence, fl	
Insulation	90	Alum. Entrances	
Aluminum windows ceramic tile	1 %		1 %
Totals:			
Amount of contract, include	ding addition	ns and deductions \$	377,386.0
Value of work completed to			35,911.0
Value of materials on site			2,050,8
			1005 4704 5444
Value of materials in stor		-cowiale	37,961.8
Total value of completed v		_	20,574.9
Total of partial payments	to - Seps.	195 3	

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120017-0

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.